

---

## CAIRNGORMS LOCAL OUTDOOR ACCESS FORUM

---

**Title:** Speyside Way Extension

**Prepared by:** David Clyne, Recreation and Access Manager

**Purpose:** This paper provides an update on the project to extend the Speyside Way

### Advice Sought

For information.

### Update

- 1. The following sections of route have now been constructed:**
  - a. Kinrara – Alt na Criche to Alt Dibheach.
  - b. Dalraddy
  
- 2. Planning applications have been submitted for the following sections:**
  - a. Mid Kinrara Drive to Dalraddy: Eplanning reference: 000096261-001
  - b. South Aviemore: Eplanning reference: 000096248-001
  - c. Speybank: Eplanning reference: 000074353-001
  
- 3. 2014/15 Funding applications**
  - a. Sustrans Community Links: £115,000 (secured).
  - b. Sport Scotland Legacy 2014: £100,000 (submitted).
  - c. Scottish Government Shovel Ready: £83,000 (if funding available)
  
- 4. Next stages**
  - a. Finalise path agreements with Alvie and Dalraddy Estates.
  - b. Construct South Aviemore and Speybank sections during autumn 2014.
  - c. Construct Mid Kinrara Drive to Dalraddy section during autumn 2014 (if shovel ready funds are available).
    - i. Sign route from Aviemore to Kinraig following completion.
    - ii. Plan launch event with Scottish Ministerial support.

- d. Remaining path sections from Kincaig to Kingussie to be completed 2015-16 if funds are available.
- e. Dalraddy Wood section to be constructed 2016 (following felling/extraction).

**David Clyne**  
**Recreation and Access Manager**  
[davidclyne@cairngorms.co.uk](mailto:davidclyne@cairngorms.co.uk)